

## District 2 Pedestrian Mobility & Streets

**District(s):** 02  
**Project Manager:** Florencio Rodriguez  
**Capital Project Officer:** Joe Hinojosa (210) 207-2799

**Total Approved Budget**

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$4,387,224
SAN ANTONIO WATER SYSTEM	\$107,600
<b>Total Fund</b>	<b>\$4,494,824</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$792,539	\$792,539
Right of Way	\$1,429	\$1,429
Environmental	\$58,118	\$58,118
Construction	\$3,629,776	\$3,629,776
PASA	\$12,960	\$12,960
<b>Total</b>	<b>\$4,494,824</b>	<b>\$4,494,824</b>

**Project Status:** COMPLETE  
**Consultant:** Slay Engineering Company, Inc.  
**Contractor:** Multiple  
**Estimated Construction Start:** 01/2019  
**Estimated Construction Completion:** 01/2023

**Project Scope:**  
 District 2 Pedestrian Mobility & Streets -- Construct pedestrian mobility and street improvement projects.

