

Fort Sam ISD New Roadway (Winans Road to Rittiman Road)

District(s):02

Project Manager:Kathryn Otto

Capital Project Officer:Cris Perez (210) 207-8154

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$1,523,093
FORT SAM ISD CONTRIBUTION	\$200,000
Total Fund	\$1,723,093

Cost Information

Category	Appropriations	Expenses To-date
Design	\$385,412	\$385,412
Right of Way	\$20,992	\$20,992
Environmental	\$56,182	\$56,182
Construction	\$1,256,366	\$1,256,366
PASA	\$4,140	\$4,140
Total	\$1,723,093	\$1,723,093

Project Status:COMPLETE

Consultant:Garcia & Wright Consulting Engr.

Contractor:J3 Excavation Company, LLC

Estimated Construction Start:01/2021

Estimated Construction Completion:07/2021

Project Scope:

Fort Sam ISD New Roadway (Winans Road to Rittiman Road) -- Construct a new two-lane roadway from Winans to Rittiman adjacent to John James Park.

