

Hemisfair Park Streets Phase 2

District(s):City Wide, 01

Project Manager:Kathryn Otto

Capital Project Officer:Joe Doctor (210) 207-8415

Total Approved Budget		Cost Information		
Source	Amount	Category	Appropriations	Expenses To-date
2012 GO STREET IMPROVEMENT BOND	\$255,677	Design	\$1,803,271	\$1,346,358
2017 GO STREET IMPROVEMENT BOND	\$5,000,000	Environmental	\$401,618	\$74,243
SAN ANTONIO WATER SYSTEM	\$225,000	Construction	\$3,823,916	\$2,967,236
CITY PUBLIC SERVICE	\$557,128	PASA	\$9,000	\$9,000
Total Fund	\$6,037,806	Total	\$6,037,806	\$4,396,837

Project Status:COMPLETE

Consultant:HDR Engineering, Inc.

Contractor:E-Z Bel Construction, Ltd.

Estimated Construction Start:07/2022

Estimated Construction Completion:05/2023

Project Scope:
Hemisfair Park Streets Phase 2 -- Reconstruct Hemisfair internal streets to include but not limited to Hemisfair Boulevard. This is a continuation of 2012 Bond Program projects.

