

## HemisFair Park Streets Phase 2

**District(s):** City Wide, 01  
**Project Manager:** Kathryn Otto  
**Capital Project Officer:** Joe Doctor (210) 207-8415

**Total Approved Budget**

Source	Amount
2012 GO STREET IMPROVEMENT BOND	\$255,677
2017 GO STREET IMPROVEMENT BOND	\$4,179,000
SAN ANTONIO WATER SYSTEM	\$225,000
CITY PUBLIC SERVICE	\$557,128
<b>Total Fund</b>	<b>\$5,216,806</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$1,348,630	\$1,348,630
Environmental	\$401,618	\$74,243
Construction	\$3,457,556	\$2,967,800
PASA	\$9,000	\$9,000
<b>Total</b>	<b>\$5,216,806</b>	<b>\$4,399,673</b>

**Project Status:** COMPLETE  
**Consultant:** HDR Engineering, Inc.  
**Contractor:** E-Z Bel Construction, Ltd.  
**Estimated Construction Start:** 07/2022  
**Estimated Construction Completion:** 05/2023

**Project Scope:**

HemisFair Park Streets Phase 2 -- Reconstruct HemisFair internal streets to include but not limited to HemisFair Boulevard. This is a continuation of 2012 Bond Program projects.

