

Hemisfair Park Streets Phase 2

District(s): City Wide, 01
Project Manager: Kathryn Otto
Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

| Source | Amount |
|---------------------------------|--------------------|
| 2012 GO STREET IMPROVEMENT BOND | \$255,677 |
| 2017 GO STREET IMPROVEMENT BOND | \$4,179,000 |
| SAN ANTONIO WATER SYSTEM | \$225,000 |
| CITY PUBLIC SERVICE | \$557,128 |
| Total Fund | \$5,216,806 |

Cost Information

| Category | Appropriations | Expenses To-date |
|---------------|--------------------|--------------------|
| Design | \$1,348,630 | \$1,348,630 |
| Environmental | \$401,618 | \$74,243 |
| Construction | \$3,457,556 | \$2,967,236 |
| PASA | \$9,000 | \$9,000 |
| Total | \$5,216,806 | \$4,399,109 |

Project Status: COMPLETE
Consultant: HDR Engineering, Inc.
Contractor: E-Z Bel Construction, Ltd.
Estimated Construction Start: 07/2022
Estimated Construction Completion: 05/2023

Project Scope:

Hemisfair Park Streets Phase 2 -- Reconstruct Hemisfair internal streets to include but not limited to Hemisfair Boulevard. This is a continuation of 2012 Bond Program projects.

