

Barbara Drive Drainage Phase 2

District(s):01

Project Manager:Chris Alonso

Capital Project Officer:Richard Casiano (210) 207-8218

Total Approved Budget

Source	Amount
2017 GO DRAINAGE IMPROVEMENT BOND	\$8,700,000
SAN ANTONIO WATER SYSTEM	\$214,665
CITY PUBLIC SERVICE	\$77,203
Total Fund	\$8,991,868

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,070,204	\$1,004,523
Right of Way	\$11,739	\$11,739
Environmental	\$111,239	\$75,733
Construction	\$7,783,026	\$7,691,876
PASA	\$15,660	\$15,660
Total	\$8,991,868	\$8,799,532

Project Status:COMPLETE

Consultant:Half Associates, INC.

Contractor:E-Z Bel Construction, Ltd.

Estimated Construction Start:11/2020

Estimated Construction Completion:08/2022

**Project Scope:**  
Barbara Drive Drainage Phase 2 -- This project provides funding to relocate the floodplain away from structures. This proposed phase will replace a section of existing undersized storm drain system to include curbs, sidewalks and driveway approaches as needed.

