

## Barbara Drive Drainage Phase 2

**District(s):** 01  
**Project Manager:** Chris Alonso  
**Capital Project Officer:** Richard Casiano (210) 207-8218

**Total Approved Budget**

Source	Amount
2017 GO DRAINAGE IMPROVEMENT BOND	\$8,700,000
SAN ANTONIO WATER SYSTEM	\$214,665
CITY PUBLIC SERVICE	\$77,203
<b>Total Fund</b>	<b>\$8,991,868</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$1,070,204	\$1,013,838
Right of Way	\$11,739	\$11,739
Environmental	\$111,239	\$75,733
Construction	\$7,783,026	\$7,761,687
PASA	\$15,660	\$15,660
<b>Total</b>	<b>\$8,991,868</b>	<b>\$8,878,658</b>

**Project Status:** COMPLETE  
**Consultant:** Half Associates, INC.  
**Contractor:** E-Z Bel Construction, Ltd.

**Estimated Construction Start:** 11/2020  
**Estimated Construction Completion:** 08/2022

**Project Scope:**

Barbara Drive Drainage Phase 2 -- This project provides funding to relocate the floodplain away from structures. This proposed phase will replace a section of existing undersized storm drain system to include curbs, sidewalks and driveway approaches as needed.

