

Haskin Park

District(s): 10
 Project Manager: Jamaal Moreno
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$296,932
Total Fund	\$296,932

Cost Information

Category	Appropriations	Expenses To-date
Design	\$53,388	\$53,388
Environmental	\$2,182	\$2,182
Construction	\$240,011	\$240,011
PASA	\$1,350	\$1,350
Total	\$296,932	\$296,932

Project Status: COMPLETE
 Consultant: Terra Design Group, Inc.
 Contractor: ALP Contracting
 Estimated Construction Start: 07/2018
 Estimated Construction Completion: 08/2019

Project Scope:
 Haskin Park -- General park improvements which may include a playground shade canopy.

