

Kingsborough Park

District(s): 03
 Project Manager: Mark Wittlinger
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$382,398
Total Fund	\$382,398

Cost Information

Category	Appropriations	Expenses To-date
Design	\$85,798	\$85,798
Environmental	\$375	\$375
Construction	\$296,224	\$296,224
Total	\$382,398	\$382,398

Project Status: COMPLETE
Consultant: Lauren Griffith, Inc.
Contractor: Jerdon Construction
Estimated Construction Start: 06/2020
Estimated Construction Completion: 01/2021

Project Scope:

Kingsborough Park 2017 -- General park improvements which may include wayfinding signage and related parking expansion.

