

Wheatley Heights Sports Complex

District(s): 02
Project Manager: Brian Orebaugh
Capital Project Officer:

Total Approved Budget

Source	Amount
2012 GO PARKS IMPROVEMENT BOND	\$4,285
2017 GO PARKS IMPROVEMENT BOND	\$3,000,000
2018 CERTIFICATES OF OBLIGATION	\$167,523
2019 CERTIFICATES OF OBLIGATION	\$27,137
Total Fund	\$3,198,946

Cost Information

Category	Appropriations	Expenses To-date
Design	\$667,582	\$667,582
Environmental	\$375	\$375
Construction	\$2,421,057	\$2,421,057
Other	\$101,831	\$101,831
PASA	\$8,100	\$8,100
Total	\$3,198,946	\$3,198,946

Project Status: COMPLETE
Consultant: WestEast Design Group, LLC
Contractor: Tejas Premier
Estimated Construction Start: 05/2021
Estimated Construction Completion: 12/2023

Project Scope:
 Wheatley Heights Sports Complex 2017 -- Renovations and improvements to include new locker rooms and other amenities.

