

Forest Hills Branch Library

District(s): 07
Project Manager: Stacy Gonzales
Capital Project Officer:

Total Approved Budget

Source	Amount
2011 CERTIFICATES OF OBLIGATION	\$12,666
2012 GO LIBRARY IMPROVEMENT BOND	\$5,994
PRIOR DEBT PROCEEDS	\$104,687
2015 CERTIFICATES OF OBLIGATION	\$73,909
2016 TAX NOTES	\$47,698
2017 GO LIBRARY IMPROVEMENT BOND	\$795,313
2010 CERTIFICATES OF OBLIGATION	\$9,417
2018 CERTIFICATES OF OBLIGATION	\$50,313
Total Fund	\$1,100,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$153,488	\$153,488
Environmental	\$787	\$787
Construction	\$942,712	\$920,812
PASA	\$3,012	\$3,012
Total	\$1,100,000	\$1,078,099

Project Status: COMPLETE
Consultant: Rehler Vaughn & Koone, Inc.
Contractor:
Estimated Construction Start: 09/2020
Estimated Construction Completion: 02/2021

Project Scope:

Forest Hills Branch Library -- Renovations, improvements and space reconfiguration to the Forest Hills Branch Library.

