

Las Palmas Branch Library

District(s): 05
Project Manager: Evelyn Gamez
Capital Project Officer:

Total Approved Budget

Source	Amount
CONTRIBUTION FROM HEB	\$60,000
2017 GO LIBRARY IMPROVEMENT BOND	\$1,700,000
GENERAL FUND	\$58,000
Total Fund	\$1,818,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$237,944	\$228,335
Environmental	\$1,276	\$1,276
Construction	\$1,571,129	\$1,319,446
Other	\$100,000	\$0
PASA	\$7,650	\$7,650
Total	\$1,918,000	\$1,556,708

Project Status: COMPLETE
Consultant: Seventh Generation Design, Inc.
Contractor:
Estimated Construction Start: 04/2022
Estimated Construction Completion: 03/2024

Project Scope:
 Las Palmas Branch Library -- Renovations, improvements and space reconfiguration to the Las Palmas Branch Library.

