

McCreless Branch Library

District(s): 03
 Project Manager: Evelyn Gamez
 Capital Project Officer:

Total Approved Budget

Source	Amount
PRIOR DEBT PROCEEDS	\$129,743
ENERGY EFFICIENCY FUND	\$121,468
2017 GO LIBRARY IMPROVEMENT BOND	\$2,500,000
2018 CERTIFICATES OF OBLIGATION	\$300,000
Total Fund	\$3,051,211

Cost Information

Category	Appropriations	Expenses To-date
Design	\$472,455	\$472,455
Environmental	\$2,036	\$2,036
Construction	\$2,565,470	\$2,565,470
PASA	\$11,250	\$11,250
Total	\$3,051,211	\$3,051,211

Project Status: COMPLETE
Consultant: Piwonka Sturrock Architects, LLC
Contractor:
Estimated Construction Start: 11/2020
Estimated Construction Completion: 03/2022

Project Scope:

McCreless Branch Library -- Renovations, improvements and space reconfiguration to the McCreless Branch Library.

