

# Cameron Street (West Houston Street to Fox Tech High School)

**District(s):** City Wide, 01  
**Project Manager:** James Wucinski  
**Capital Project Officer:** Joe Doctor (210) 207-8415

**Total Approved Budget**

Source	Amount
2012 GO STREET IMPROVEMENT BOND	\$300,000
TREE PRESERVATION FUND	\$197,360
2017 GO STREET IMPROVEMENT BOND	\$4,194,127
SAN ANTONIO WATER SYSTEM	\$238,103
CITY PUBLIC SERVICE	\$14,176
<b>Total Fund</b>	<b>\$4,943,768</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$1,290,497	\$1,290,497
Right of Way	\$114	\$114
Environmental	\$193,079	\$193,079
Construction	\$3,447,926	\$3,414,997
PASA	\$12,150	\$12,150
<b>Total</b>	<b>\$4,943,768</b>	<b>\$4,910,838</b>

**Project Status:** COMPLETE  
**Consultant:** Michael Baker International, Inc.  
**Contractor:** Multiple  
**Estimated Construction Start:** 02/2019  
**Estimated Construction Completion:** 03/2023

**Project Scope:**

Cameron Street (West Houston Street to Fox Tech High School) -- Develop pedestrian corridor improvements, as appropriate on Cameron and Kingsbury from W. Houston to Flores near Fox Tech High School.

