

Upland Road

District(s): 02
Project Manager: Chris Alonso
Capital Project Officer: Sean Beauvais (210) 207-5836

Total Approved Budget

Source	Amount
2017 GO DRAINAGE IMPROVEMENT BOND	\$6,568,534
SAN ANTONIO WATER SYSTEM	\$1,714,634
CITY PUBLIC SERVICE	\$245,169
Total Fund	\$8,528,337

Cost Information

Category	Appropriations	Expenses To-date
Design	\$954,110	\$954,110
Right of Way	\$10,756	\$10,756
Environmental	\$66,575	\$66,575
Construction	\$7,478,238	\$7,478,238
PASA	\$18,657	\$18,657
Total	\$8,528,337	\$8,528,337

Project Status: COMPLETE
Consultant: Ford Engineering, Inc.
Contractor: R. L. Jones Co., Inc.
Estimated Construction Start: 12/2019
Estimated Construction Completion: 04/2021

Project Scope:

Upland Road -- Construction of a storm drain system in the Eastwood Village area to provide ponding and erosion relief to the neighborhood streets and properties. This proposed phase includes street reconstruction, curbs, sidewalks and driveway approaches as needed.

