

World Heritage Trail Signage & Wayfinding

District(s): City Wide, 03
Project Manager: Florencio Rodriguez
Capital Project Officer: Victor Givens (210) 207-8052

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$5,000,000
Total Fund	\$5,000,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$583,682	\$477,854
Environmental	\$99,112	\$84,859
Construction	\$4,262,355	\$3,596,462
PASA	\$453,500	\$293,344
Total	\$5,398,650	\$4,452,520

Project Status: COMPLETE
Consultant: Dunaway Associates, L.P.
Contractor: Comet Signs
Estimated Construction Start: 04/2021
Estimated Construction Completion: 01/2023

Project Scope:

World Heritage Trail Signage & Wayfinding -- Comprehensive World Heritage Trail signage and wayfinding to include additions, architectural features, kiosks, related infrastructure and other improvements.

