

Wurzbach (Northwest Military Highway to Fredericksburg Road)

District(s): City Wide, 08, 09
Project Manager: James Wucinski
Capital Project Officer: Danielle Monroe (210) 207-4577

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$2,000,000
Total Fund	\$2,000,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$303,479	\$262,313
Construction	\$1,740,724	\$1,554,835
PASA	\$1,200	\$1,200
Total	\$2,045,403	\$1,818,349

Project Status: COMPLETE
Consultant: Texas Department of Transportation
Contractor:
Estimated Construction Start: 09/2022
Estimated Construction Completion: 05/2023

Project Scope:

Wurzbach (Northwest Military Highway to Fredericksburg Road) -- Leverage funds for improvements at key intersections along the Wurzbach Corridor . Cost reflects City of San Antonio's contribution to a proposed federal and state funded project.

