

Wurzbach (Northwest Military Highway to Fredericksburg Road)

District(s):City Wide, 08, 09

Project Manager:James Wucinski

Capital Project Officer:Richard Casiano (210) 207-8218

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$2,000,000
Total Fund	\$2,000,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$79,384	\$72,551
Construction	\$1,919,415	\$9,035
PASA	\$1,200	\$1,200
Total	\$2,000,000	\$82,786

Project Status:UNDER DESIGN

Consultant:Texas Department of Transportation

Contractor:

Estimated Construction Start:09/2022

Estimated Construction Completion:05/2023

Project Scope:

Wurzbach (Northwest Military Highway to Fredericksburg Road) -- Leverage funds for improvements at key intersections along the Wurzbach Corridor . Cost reflects City of San Antonio's contribution to a proposed federal and state funded project.

