

Seeling Channel Phase 3

District(s): 07
Project Manager: Eric Salazar
Capital Project Officer: Sean Beauvais (210) 207-5836

Total Approved Budget

Source	Amount
2017 GO DRAINAGE IMPROVEMENT BOND	\$15,562,096
SAN ANTONIO WATER SYSTEM	\$1,528,653
CITY PUBLIC SERVICE	\$471,639
Total Fund	\$17,562,389

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,528,024	\$1,528,024
Right of Way	\$45,587	\$45,587
Environmental	\$308,790	\$187,888
Construction	\$15,568,022	\$15,433,575
PASA	\$111,964	\$111,964
Total	\$17,562,389	\$17,307,041

Project Status: COMPLETE
Consultant: Unintech Consulting Engineers
Contractor: Sundt Construction
Estimated Construction Start: 10/2020
Estimated Construction Completion: 03/2022

Project Scope:

Seeling Channel Phase 3 -- Continuation of multi-phase floodplain improvement project of Seeling Channel from Morning Glory to upstream of St. Cloud to include curbs, sidewalks and driveway approaches as needed.

