

Bulverde Road Phase 1 (Butterleigh Drive to North of Quiet Meadow Street)

District(s): 10
 Project Manager: Kathryn Otto
 Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$15,800,000
SAN ANTONIO WATER SYSTEM	\$1,358,941
CITY PUBLIC SERVICE	\$569,011
Total Fund	\$17,727,952

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,879,989	\$1,831,490
Right of Way	\$361,251	\$361,251
Environmental	\$249,411	\$104,386
Construction	\$13,767,724	\$8,801,984
Bulverde Rd Ph II	\$1,377,776	\$877,160
PASA	\$91,800	\$91,800
Total	\$17,727,952	\$12,068,073

Project Status: UNDER CONSTRUCTION
Consultant: LNV, Inc.
Contractor: TEXAS STERLING CONSTRUCTION
Estimated Construction Start: 05/2021
Estimated Construction Completion: 07/2024

Project Scope:

Bulverde Road Phase 1 (Butterleigh Drive to North of Quiet Meadow Street) -- Reconstruct and widen Bulverde Road with curbs, sidewalks, driveway approaches, traffic signal and drainage improvements, as appropriate and within available funding. This is a continuation of Bexar County's Street and Drainage Improvements Project to realign Jung Road to Quiet Meadow.

