

District 3 Pedestrian Mobility & Streets

District(s): 03
Project Manager: Florencio Rodriguez
Capital Project Officer: Danielle Monroe (210) 207-4577

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$9,000,000
COPPER POINT CONTRIBUTION	\$109,491
SAN ANTONIO WATER SYSTEM	\$250,000
Total Fund	\$9,359,491

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,360,854	\$1,360,854
Right of Way	\$3,329	\$3,329
Environmental	\$18,619	\$18,619
Construction	\$7,944,288	\$7,754,192
PASA	\$32,400	\$32,400
Total	\$9,359,491	\$9,169,395

Project Status: COMPLETE
Consultant: Big Red Dog, Inc.
Contractor: Multiple
Estimated Construction Start: 10/2018
Estimated Construction Completion: 01/2024

Project Scope:
 District 3 Pedestrian Mobility & Streets -- Construct pedestrian mobility and street improvement projects.

