

District 4 Pedestrian Mobility & Streets

District(s): 04
 Project Manager: Roxana Garcia
 Capital Project Officer: Joe Hinojosa (210) 207-2799

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$7,000,000
SAN ANTONIO WATER SYSTEM	\$222,450
Total Fund	\$7,222,450

Cost Information

Category	Appropriations	Expenses To-date
Design	\$836,078	\$814,765
Environmental	\$7,000	\$5,271
Construction	\$6,360,471	\$6,044,747
PASA	\$18,900	\$18,900
Total	\$7,222,450	\$6,883,684

Project Status: COMPLETE
Consultant: AECOM Technical Services, Inc.
Contractor: Multiple
Estimated Construction Start: 06/2018
Estimated Construction Completion: 02/2024

Project Scope:
 District 4 Pedestrian Mobility & Streets -- Construct pedestrian mobility and street improvement projects.

