

District 4 Pedestrian Mobility & Streets

District(s):04

Project Manager:Roxana Garcia

Capital Project Officer:Joe Hinojosa (210) 207-2799

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$7,000,000
SAN ANTONIO WATER SYSTEM	\$222,450
Total Fund	\$7,222,450

Cost Information

Category	Appropriations	Expenses To-date
Design	\$836,078	\$814,765
Environmental	\$7,000	\$5,271
Construction	\$6,360,471	\$5,983,769
PASA	\$18,900	\$18,900
Total	\$7,222,450	\$6,822,706

Project Status:COMPLETE

Consultant:AECOM Technical Services, Inc.

Contractor:Multiple

Estimated Construction Start:06/2018

Estimated Construction Completion:02/2024

Project Scope:

District 4 Pedestrian Mobility & Streets -- Construct pedestrian mobility and street improvement projects.

