

## District 5 Pedestrian Mobility & Streets

**District(s):** 05  
**Project Manager:** James Wucinski  
**Capital Project Officer:** Joe Hinojosa (210) 207-2799

**Total Approved Budget**

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$7,437,343
SAN ANTONIO WATER SYSTEM	\$300,000
<b>Total Fund</b>	<b>\$7,737,343</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$1,054,591	\$950,937
Right of Way	\$56,500	\$0
Environmental	\$65,000	\$9,667
Construction	\$5,665,968	\$5,317,063
Ruiz St Area Street Rehab Pr	\$702,733	\$665,846
San Jacinto Senior Housing S	\$175,000	\$81,206
PASA	\$17,550	\$17,550
<b>Total</b>	<b>\$7,737,343</b>	<b>\$7,042,272</b>

**Project Status:** COMPLETE  
**Consultant:** Mendez Engineering, PLLC  
**Contractor:** Multiple  
**Estimated Construction Start:** 09/2018  
**Estimated Construction Completion:** 10/2023

**Project Scope:**  
 District 5 Pedestrian Mobility & Streets -- Construct pedestrian mobility and street improvement projects.

