

District 6 Pedestrian Mobility & Streets

District(s): 06
Project Manager: Roxana Garcia
Capital Project Officer: Joe Hinojosa (210) 207-2799

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$5,000,000
SAN ANTONIO WATER SYSTEM	\$182,823
Total Fund	\$5,182,823

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,185,546	\$873,568
Right of Way	\$5,000	\$0
Environmental	\$44,000	\$39,408
Construction	\$3,934,776	\$3,107,240
PASA	\$13,500	\$13,500
Total	\$5,182,823	\$4,033,717

Project Status: UNDER CONSTRUCTION
Consultant: Jacobs Engineering Group, Inc.
Contractor: Multiple
Estimated Construction Start: 04/2019
Estimated Construction Completion: 03/2026

Project Scope:
 District 6 Pedestrian Mobility & Streets -- Construct pedestrian mobility and street improvement projects.

