

District 7 Sidewalks

District(s): 07
Project Manager: Eric Salazar
Capital Project Officer: Joe Hinojosa (210) 207-2799

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$2,418,000
SAN ANTONIO WATER SYSTEM	\$200,000
Total Fund	\$2,618,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$475,482	\$475,455
Right of Way	\$25,000	\$24,446
Environmental	\$13,717	\$13,717
Construction	\$2,093,719	\$1,794,552
PASA	\$10,080	\$10,080
Total	\$2,618,000	\$2,318,251

Project Status: COMPLETE
Consultant: Jacobs Engineering Group, Inc.
Contractor: Multiple
Estimated Construction Start: 10/2019
Estimated Construction Completion: 10/2023

Project Scope:

District 7 Sidewalks -- Construct sidewalk improvements along Wilson Boulevard (Club Drive to Babcock Road), west side of Fredericksburg Road (N. Zarzamora to Balcones Heights Boulevard), one side of Loma Linda Drive (Babcock Road to Williamsburg Place), west side of Lake Boulevard (Club Drive to West Woodlawn Avenue), Benrus Boulevard and other District 7 sidewalk projects as appropriate and within available funding.

