

District 9 Pedestrian Mobility & Streets

District(s):09

Project Manager:Sean Strong

Capital Project Officer:Joe Hinojosa (210) 207-2799

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$4,000,000
SAN ANTONIO WATER SYSTEM	\$100,000
Total Fund	\$4,100,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$808,681	\$808,681
Right of Way	\$171,763	\$171,763
Environmental	\$23,304	\$23,304
Construction	\$3,085,450	\$2,093,091
PASA	\$10,800	\$10,800
Total	\$4,100,000	\$3,107,640

Project Status:COMPLETE

Consultant:Slay Engineering Company, Inc.

Contractor:Multiple

Estimated Construction Start:11/2018

Estimated Construction Completion:12/2022

Project Scope:  
District 9 Pedestrian Mobility & Streets -- Construct pedestrian mobility and street improvement projects.

