

Fredericksburg Road (North Flores Street to West Woodlawn Avenue)

District(s): City Wide, 01
 Project Manager: Eric Salazar
 Capital Project Officer: Danielle Monroe (210) 207-4577

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$8,000,000
SAN ANTONIO WATER SYSTEM	\$787,510
CITY PUBLIC SERVICE	\$175,435
Total Fund	\$8,962,945

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,678,436	\$1,680,546
Right of Way	\$400,554	\$78,381
Environmental	\$309,773	\$153,642
Construction	\$6,545,381	\$6,145,965
PASA	\$28,800	\$28,800
Total	\$8,962,945	\$8,087,335

Project Status: COMPLETE
Consultant: Poznecki-Camarillo, Inc.
Contractor: E-Z Bel Construction, Ltd.
Estimated Construction Start: 07/2021
Estimated Construction Completion: 01/2023

Project Scope:

Fredericksburg Road (North Flores Street to West Woodlawn Avenue) -- Construct corridor improvements on Fredericksburg from Flores to Woodlawn . Includes drainage, pedestrian amenities and enhancements as appropriate and within available funding.

