

Fredericksburg Road (North Flores Street to West Woodlawn Avenue)

District(s):City Wide, 01

Project Manager:Eric Salazar

Capital Project Officer:Danielle Monroe (210) 207-4577

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$8,000,000
SAN ANTONIO WATER SYSTEM	\$787,510
CITY PUBLIC SERVICE	\$175,435
Total Fund	\$8,962,945

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,454,258	\$1,651,096
Right of Way	\$462,000	\$78,381
Environmental	\$309,773	\$153,642
Construction	\$6,708,113	\$6,029,803
PASA	\$28,800	\$28,800
Total	\$8,962,945	\$7,941,722

Project Status:COMPLETE

Consultant:Poznecki-Camarillo, Inc.

Contractor:E-Z Bel Construction, Ltd.

Estimated Construction Start:07/2021

Estimated Construction Completion:01/2023

Project Scope:

Fredericksburg Road (North Flores Street to West Woodlawn Avenue) -- Construct corridor improvements on Fredericksburg from Flores to Woodlawn . Includes drainage, pedestrian amenities and enhancements as appropriate and within available funding.

