

Medical Center Phase 10 (Ewing Halsell Drive/Louis Pasteur Drive Intersection)

District(s): City Wide, 08
Project Manager: Chris Alonso
Capital Project Officer: Richard Casiano (210) 207-8218

Total Approved Budget

| Source | Amount |
|---------------------------------|--------------------|
| 2017 GO STREET IMPROVEMENT BOND | \$3,544,140 |
| SAN ANTONIO WATER SYSTEM | \$354,004 |
| Total Fund | \$3,898,145 |

Cost Information

| Category | Appropriations | Expenses To-date |
|---------------|--------------------|--------------------|
| Design | \$97,898 | \$97,898 |
| Environmental | \$2,291 | \$2,291 |
| Construction | \$3,772,143 | \$3,772,143 |
| PASA | \$25,812 | \$25,812 |
| Total | \$3,898,145 | \$3,898,145 |

Project Status: COMPLETE
Consultant: Medical Center Alliance
Contractor: E-Z Bel Construction, Ltd.
Estimated Construction Start: 01/2018
Estimated Construction Completion: 03/2019

Project Scope:

Medical Center Phase 10 (Ewing Halsell Dr./Louis Pasteur Dr.) – Intersection and drainage improvements at Ewing Halsell and Louis Pasteur.

