

# North New Braunfels Avenue Phase 1 (East Houston Street to Burleson Street)

District(s): 02  
 Project Manager: Rolando Lerma  
 Capital Project Officer: Andi Denham (210) 207-0620

**Total Approved Budget**

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$7,400,315
SAN ANTONIO WATER SYSTEM	\$3,566,247
CITY PUBLIC SERVICE	\$563,547
<b>Total Fund</b>	<b>\$11,530,109</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$2,408,881	\$2,349,227
Right of Way	\$31,283	\$31,283
Environmental	\$283,825	\$191,996
Construction	\$8,781,819	\$8,149,432
PASA	\$24,300	\$24,300
<b>Total</b>	<b>\$11,530,109</b>	<b>\$10,746,238</b>

**Project Status:** COMPLETE  
**Consultant:** Freese and Nichols, Inc.  
**Contractor:** E-Z Bel Construction, Ltd.  
**Estimated Construction Start:** 11/2021  
**Estimated Construction Completion:** 12/2023

**Project Scope:**

North New Braunfels Avenue Phase 1 (East Houston to Burleson) -- Improve N. New Braunfels corridor from E. Houston to Burleson with construction of new sidewalks and other street amenities as appropriate and within available funding.

