

Bulverde Road Phase 1 (Butterleigh Drive to North of Quiet Meadow Street)

District(s): 10
Project Manager: Kathryn Otto
Capital Project Officer: Danielle Monroe (210) 207-4577

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$15,800,000
SAN ANTONIO WATER SYSTEM	\$1,358,818
CITY PUBLIC SERVICE	\$569,011
Total Fund	\$17,727,829

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,874,479	\$1,827,683
Right of Way	\$361,251	\$361,251
Environmental	\$249,411	\$104,386
Construction	\$13,773,110	\$9,224,153
Bulverde Rd Ph II	\$1,377,776	\$891,186
PASA	\$91,800	\$91,800
Total	\$17,727,829	\$12,500,460

Project Status: COMPLETE
Consultant: LNV, Inc.
Contractor: TEXAS STERLING CONSTRUCTION
Estimated Construction Start: 05/2021
Estimated Construction Completion: 10/2024

Project Scope:

Bulverde Road Phase 1 (Butterleigh Drive to North of Quiet Meadow Street) -- Reconstruct and widen Bulverde Road with curbs, sidewalks, driveway approaches, traffic signal and drainage improvements, as appropriate and within available funding. This is a continuation of Bexar County's Street and Drainage Improvements Project to realign Jung Road to Quiet Meadow.

