

Probandt Street (South Alamo Street to US Highway 90)

District(s): 05
Project Manager: Eric Salazar
Capital Project Officer: LaShondra Gladney (210) 207-0620

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$9,000,000
SAN ANTONIO WATER SYSTEM	\$251,299
CITY PUBLIC SERVICE	\$77,958
Total Fund	\$9,329,257

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,887,894	\$1,589,888
Right of Way	\$200,000	\$0
Environmental	\$487,750	\$44,503
Construction	\$6,740,113	\$2,755
PASA	\$13,500	\$13,500
Total	\$9,329,257	\$1,650,647

Project Status: UNDER DESIGN
Consultant: Kimley-Horn and Associates, Inc.
Contractor:
Estimated Construction Start: 04/2023
Estimated Construction Completion: 03/2024

Project Scope:

Probandt Street (South Alamo Street to US Highway 90) -- Corridor improvements on Probandt from S. Alamo to Hwy 90. Includes pedestrian amenities, drainage, traffic and other improvements as appropriate and within available funding. City funding will leverage State funding.

