

South Zarzamora Street/Applewhite Road Intersection

District(s): 04
Project Manager: Kathryn Otto
Capital Project Officer: Matt Ginn (210) 207-4612

Total Approved Budget

Source	Amount
2012 GO STREET IMPROVEMENT BOND	\$1,750,000
2017 GO STREET IMPROVEMENT BOND	\$756,264
SAN ANTONIO WATER SYSTEM	\$25,296
Total Fund	\$2,531,560

Cost Information

Category	Appropriations	Expenses To-date
Design	\$353,779	\$353,779
Right of Way	\$70,579	\$70,579
Environmental	\$15,767	\$15,767
Construction	\$2,089,274	\$2,089,274
PASA	\$2,160	\$2,160
Total	\$2,531,560	\$2,531,560

Project Status: COMPLETE
Consultant: GE Reaves Engineering
Contractor: E-Z Bel Construction, Ltd.

Estimated Construction Start: 05/2021
Estimated Construction Completion: 10/2021

Project Scope:
 South Zarzamora Street/Applewhite Road Intersection -- Reconstruct S. Zarzamora and Applewhite Intersection.

