

Cedarhurst Drive Area (Dumont Drive to Eaglerock Drive)

District(s):04

Project Manager:Chris Alonso

Capital Project Officer:Matt Ginn (210) 207-4612

Total Approved Budget

Source	Amount
2017 GO DRAINAGE IMPROVEMENT BOND	\$7,554,411
SAN ANTONIO WATER SYSTEM	\$708,056
CITY PUBLIC SERVICE	\$132,884
Total Fund	\$8,395,352

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,316,951	\$1,316,951
Right of Way	\$9,932	\$9,932
Environmental	\$60,332	\$60,332
Construction	\$6,991,629	\$6,991,629
PASA	\$16,506	\$16,506
Total	\$8,395,352	\$8,395,352

Project Status:COMPLETE

Consultant:Maestas & Associates, Inc.

Contractor:Pesado Construction Company

Estimated Construction Start:01/2020

Estimated Construction Completion:12/2021

**Project Scope:**  
Cedarhurst Drive Area (Dumont Drive to Eaglerock Drive) -- Construction of a storm drain system along Cedarhurst Drive and improvements to the existing drainage outfall to provide flooding relief to Springvale neighborhood streets and properties. This proposed phase includes street reconstruction, curbs, sidewalks and driveway approaches as needed.

