

Esma Street Area

District(s): 03
Project Manager: Chris Alonso
Capital Project Officer: Sean Beauvais (210) 207-5836

Total Approved Budget

Source	Amount
2017 GO DRAINAGE IMPROVEMENT BOND	\$8,504,466
SAN ANTONIO WATER SYSTEM	\$2,011,577
Total Fund	\$10,516,044

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,899,296	\$1,647,680
Environmental	\$108,704	\$41,213
Construction	\$8,453,193	\$7,643,808
PASA	\$54,850	\$54,850
Total	\$10,516,044	\$9,387,551

Project Status: COMPLETE
Consultant: Bain Medina Bain, Inc.
Contractor: E-Z Bel Construction, Ltd.
Estimated Construction Start: 10/2019
Estimated Construction Completion: 04/2021

Project Scope:

Esma Street Area -- Construction of a storm drain system in the Esma Street area to provide flooding relief to neighborhood streets and properties to include curbs, sidewalks and driveway approaches as needed.

