

# Port San Antonio

**District(s):** City Wide, 04  
**Project Manager:** Kathryn Otto  
**Capital Project Officer:** Matt Ginn (210) 207-4612

**Total Approved Budget**

Source	Amount
PRIVATE CONTRIBUTIONS	\$4,810,934
2017 GO DRAINAGE IMPROVEMENT BOND	\$24,000,000
CITY PUBLIC SERVICE	\$32,809
<b>Total Fund</b>	<b>\$28,843,743</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$673,890	\$673,890
Environmental	\$722,828	\$722,828
Construction	\$27,310,588	\$27,310,588
PASA	\$136,435	\$136,435
<b>Total</b>	<b>\$28,843,743</b>	<b>\$28,843,743</b>

**Project Status:** COMPLETE  
**Consultant:** Pape-Dawson Engineers, Inc.  
**Contractor:** J3 Excavation Company, LLC  
**Estimated Construction Start:** 02/2019  
**Estimated Construction Completion:** 03/2022

**Project Scope:**

Port San Antonio -- Expand drainage infrastructure at Port San Antonio to provide adequate storm water capacity and reduce on-going flooding risks.

