

Caracol Creek Park

District(s): 04
 Project Manager: Jamaal Moreno
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$359,753
Total Fund	\$359,753

Cost Information

Category	Appropriations	Expenses To-date
Design	\$123,355	\$123,355
Environmental	\$19,777	\$19,777
Construction	\$214,821	\$214,821
PASA	\$1,800	\$1,800
Total	\$359,753	\$359,753

Project Status: COMPLETE
 Consultant: Open Air Studios, LLC
 Contractor: Maverick Turnkey Construction
 Estimated Construction Start: 07/2020
 Estimated Construction Completion: 12/2020

Project Scope:
 Caracol Creek Park -- Development of a new park which may include entry signage.

