

Dawson Park

District(s): 02
 Project Manager: Desiree Salmon
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$750,000
Total Fund	\$750,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$113,063	\$113,063
Environmental	\$877	\$877
Construction	\$574,521	\$574,521
Other	\$59,512	\$59,512
PASA	\$2,025	\$2,025
Total	\$750,000	\$750,000

Project Status: COMPLETE
Consultant: Coltrane, Fernandez, Zavala Group
Contractor: Belt Built Contracting LLC
Estimated Construction Start: 04/2019
Estimated Construction Completion: 10/2020

Project Scope:
 Dawson Park -- General park improvements which may include underground utility conversion, lighting, gazebos and Wi-Fi.

