

Gilbert Garza Park

District(s): 07
Project Manager: Sean Duncan
Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$493,363
Total Fund	\$493,363

Cost Information

Category	Appropriations	Expenses To-date
Design	\$81,816	\$81,816
Environmental	\$6,912	\$6,912
Construction	\$402,385	\$402,385
PASA	\$2,250	\$2,250
Total	\$493,363	\$493,363

Project Status: COMPLETE
Consultant: Rehler Vaughn & Koone, Inc.
Contractor: Straight Line Management
Estimated Construction Start: 11/2019
Estimated Construction Completion: 07/2020

Project Scope:

Gilbert Garza Park 2017 -- General park improvements and rehabilitation.

