

HemisFair Civic Park

District(s): City Wide, 01
 Project Manager: Jamaal Moreno
 Capital Project Officer:

Total Approved Budget

Source	Amount
PRIVATE CONTRIBUTIONS	\$464,984
TREE PRESERVATION FUND	\$609,822
2016 CERTIFICATES OF OBLIGATION	\$8,848,083
2017 GO PARKS IMPROVEMENT BOND	\$21,000,000
GENERAL FUND	\$309,143
Total Fund	\$31,232,033

Cost Information

Category	Appropriations	Expenses To-date
Design	\$2,044,028	\$2,039,807
Environmental	\$139,756	\$139,756
Construction	\$28,932,747	\$28,921,076
PASA	\$115,500	\$115,500
Total	\$31,232,033	\$31,216,140

Project Status: COMPLETE
Consultant: Gustafson Guthrie Nichol, Ltd.
Contractor:
Estimated Construction Start: 01/2022
Estimated Construction Completion: 09/2023

Project Scope:

HemisFair Civic Park -- Development of HemisFair Civic Park. Improvements may include urban plazas, water features, promenades, open green spaces and courtyards.

