

Lackland Terrace Park

District(s): 04
 Project Manager: Mark Wittlinger
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$299,995
Total Fund	\$299,995

Cost Information

Category	Appropriations	Expenses To-date
Design	\$48,157	\$48,157
Environmental	\$943	\$943
Construction	\$249,544	\$249,544
PASA	\$1,350	\$1,350
Total	\$299,995	\$299,995

Project Status: COMPLETE
 Consultant: Kudela & Weinheimer, Inc.
 Contractor: Belt Built Contracting LLC
 Estimated Construction Start: 11/2019
 Estimated Construction Completion: 06/2020

Project Scope:

Lackland Terrace Park 2017 -- General park improvements which may include playground and basketball court shading.

