

Raintree Park

District(s): 10
 Project Manager: Mark Wittlinger
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$371,092
Total Fund	\$371,092

Cost Information

Category	Appropriations	Expenses To-date
Design	\$76,167	\$76,167
Environmental	\$3,276	\$3,276
Construction	\$290,448	\$290,448
PASA	\$1,200	\$1,200
Total	\$371,092	\$371,092

Project Status: COMPLETE
 Consultant: Terra Design Group, Inc.
 Contractor:
 Estimated Construction Start: 04/2020
 Estimated Construction Completion: 12/2020

Project Scope:
 Raintree Park 2017 -- General park improvements which may include development of a basketball court and additional picnic facilities.

