

Southside Lions Park 2017

District(s):03

Project Manager:Sean Duncan

Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PARKS IMPROVEMENT BOND	\$600,000
2019 TAX NOTES	\$226,691
Total Fund	\$826,691

Cost Information

Category	Appropriations	Expenses To-date
Design	\$156,085	\$156,085
Environmental	\$6,220	\$6,220
Construction	\$663,305	\$663,305
PASA	\$1,080	\$1,080
Total	\$826,691	\$826,691

Project Status:COMPLETE

Consultant:Rehler Vaughn & Koone, Inc.

Contractor:CGC General Contractors

Estimated Construction Start:04/2020

Estimated Construction Completion:11/2020

Project Scope:

Southside Lions Park 2017 -- General park improvements which may include trail development, lighting, wayfinding signage and park overlooks.

