

Fire Station #24 Replacement

District(s): 02, 10
 Project Manager: Brian Orebaugh
 Capital Project Officer:

Total Approved Budget

Source	Amount
2017 GO PUBLIC SAFETY IMPROVEMENT BOND	\$10,000,000
Total Fund	\$10,000,000

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,113,054	\$1,092,019
Utilities	\$3,526	\$3,526
Right of Way	\$1,127,108	\$1,127,108
Environmental	\$29,604	\$28,204
Construction	\$7,694,706	\$7,488,913
PASA	\$32,000	\$32,000
Total	\$10,000,000	\$9,771,772

Project Status: COMPLETE
 Consultant: Debra Dockery Architects
 Contractor: TBD
 Estimated Construction Start: 03/2021
 Estimated Construction Completion: 02/2023

Project Scope:

Fire Station #24 Replacement -- Development of a new fire station to replace the existing Fire Station 24 built in 1956.

