

Commerce Street (Frio Street to Santa Rosa Street)

District(s): City Wide, 01
Project Manager: David Pulido
Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

Source	Amount
TREE PRESERVATION FUND	\$665,296
2017 GO STREET IMPROVEMENT BOND	\$14,700,000
2025 CERTIFICATES OF OBLIGATION	\$1,562,000
SAN ANTONIO WATER SYSTEM	\$1,588,060
CITY PUBLIC SERVICE	\$515,069
Total Fund	\$19,030,425

Cost Information

Category	Appropriations	Expenses To-date
Design	\$2,807,178	\$2,245,560
Environmental	\$1,418,441	\$708,988
Construction	\$14,729,206	\$9,998,688
PASA	\$75,600	\$75,600
Total	\$19,030,425	\$13,028,837

Project Status: UNDER CONSTRUCTION
Consultant: Chiang Patel & Yerby, Inc.
Contractor: Sundt Construction
Estimated Construction Start: 01/2022
Estimated Construction Completion: 02/2026

Project Scope:

Commerce Street (Frio Street to Santa Rosa Street) -- Reconstruct Commerce from Santa Rosa to Frio. Includes pedestrian amenities, and streetscape improvements as appropriate and within available funding. This is a continuation of the 2012 Bond Program project.

