

Brooks City Base Stinson Corridor (Research Plaza to South Presa Street)

District(s): City Wide
Project Manager: Chris Alonso
Capital Project Officer: Sean Beauvais (210) 207-5836

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$8,897,338
CITY PUBLIC SERVICE	\$251,799
Total Fund	\$9,149,138

Cost Information

Category	Appropriations	Expenses To-date
Design	\$842,643	\$842,643
Right of Way	\$677,355	\$677,355
Environmental	\$290,803	\$290,803
Construction	\$7,302,336	\$7,302,336
PASA	\$36,000	\$36,000
Total	\$9,149,138	\$9,149,138

Project Status: COMPLETE
Consultant: Pape-Dawson Engineers, Inc.
Contractor: E-Z Bel Construction, Ltd.
Estimated Construction Start: 04/2021
Estimated Construction Completion: 04/2022

Project Scope:
 Brooks City Base Stinson Corridor (Research Plaza to South Presa Street) -- New roadway alignment of Research Plaza to South Presa.

