

## Commerce Street (Frio Street to Santa Rosa Street)

**District(s):** City Wide, 01  
**Project Manager:** David Pulido  
**Capital Project Officer:** Joe Doctor (210) 207-8415

**Total Approved Budget**

Source	Amount
TREE PRESERVATION FUND	\$665,296
2017 GO STREET IMPROVEMENT BOND	\$14,700,000
2025 CERTIFICATES OF OBLIGATION	\$1,562,000
SAN ANTONIO WATER SYSTEM	\$1,588,060
CITY PUBLIC SERVICE	\$515,069
<b>Total Fund</b>	<b>\$19,030,425</b>

**Cost Information**

Category	Appropriations	Expenses To-date
Design	\$2,807,178	\$2,245,560
Environmental	\$1,418,441	\$705,410
Construction	\$14,729,206	\$9,998,688
PASA	\$75,600	\$75,600
<b>Total</b>	<b>\$19,030,425</b>	<b>\$13,025,259</b>

**Project Status:** UNDER CONSTRUCTION  
**Consultant:** Chiang Patel & Yerby, Inc.  
**Contractor:** Sundt Construction  
**Estimated Construction Start:** 01/2022  
**Estimated Construction Completion:** 02/2026

**Project Scope:**

Commerce Street (Frio Street to Santa Rosa Street) -- Reconstruct Commerce from Santa Rosa to Frio. Includes pedestrian amenities, and streetscape improvements as appropriate and within available funding. This is a continuation of the 2012 Bond Program project.

