

District 1 Pedestrian Mobility & Streets

District(s): 01
 Project Manager: Roxana Garcia
 Capital Project Officer: Joe Hinojosa (210) 207-2799

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$9,000,000
TEXAS DEPARTMENT OF TRANSPORTATION	\$2,435,757
SAN ANTONIO WATER SYSTEM	\$298,975
Total Fund	\$11,734,732

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,557,037	\$1,588,150
Right of Way	\$55,399	\$18,183
Environmental	\$77,756	\$75,696
Construction	\$4,521,591	\$3,735,392
PASA	\$32,400	\$32,400
Citywide (Fredericksburg)	\$2,859,993	\$1,826,351
San Pedro	\$1,292,595	\$1,279,042
Grayson & Locoust	\$565,090	\$552,913
North Main Ave & Soledad St	\$660,000	\$660,000
Camaron St	\$520,000	\$520,000
Total	\$12,141,865	\$10,288,129

Project Status: UNDER CONSTRUCTION
Consultant: MW Cude Engineers, LLC
Contractor: Multiple
Estimated Construction Start: 08/2018
Estimated Construction Completion: 02/2026

Project Scope:
 District 1 Pedestrian Mobility & Streets -- Construct pedestrian mobility and street improvement projects.

