

Enrique M. Barrera Parkway Phase 1 (Old Highway 90 Area)

District(s): 06
 Project Manager: David Pulido
 Capital Project Officer: Joe Garcia (210) 207-0097

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$10,250,000
SAN ANTONIO WATER SYSTEM	\$882,698
CITY PUBLIC SERVICE	\$603,611
Total Fund	\$11,736,310

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,382,738	\$1,009,372
Environmental	\$447,188	\$113,506
Construction	\$9,872,363	\$9,453,548
PASA	\$34,020	\$34,020
Total	\$11,736,310	\$10,610,447

Project Status: COMPLETE
 Consultant: AIA Engineers, Ltd.
 Contractor: J3 Excavation Company, LLC
 Estimated Construction Start: 01/2021
 Estimated Construction Completion: 02/2024

Project Scope:

Enrique M. Barrera Parkway Phase 1 (Old Highway 90 Area) -- Improve Enrique M. Barrera Parkway corridor with street, drainage and sidewalk improvements as appropriate and within available funding.

